

Vendor Delay Notification and Risk Communication

VENDOR DELAY NOTIFICATION & RISK COMMUNICATION

PART A - EMAIL NOTIFICATION

From: rajiv.menon@vertivenergy.co.in (Rajiv Menon, Head of Program Delivery - Vertiv Energy India Pvt Ltd) **To:** procurement@hyddc-p1project.in; pmo@hyddc-p1project.in **Cc:** contracts@vertivenergy.co.in **Date:** 10 July 2026, 11:42 IST **Subject:** URGENT - Delay in UPS Delivery due to Geopolitical Supply Chain Disruption (Red Sea Route) - Ref: VEI/HYD-DC-P1/2026/0714

Dear Project Team,

We are writing to formally notify you of an anticipated delay in the delivery schedule for the 2.5 MW Static UPS Systems (Line Item 1, PO Ref: HYD-DC-P1-PO-0089) supplied under our contract for the Hyderabad Hyperscale Data Centre - Phase 1 project.

Nature of the Disruption: Continued Red Sea shipping route disruptions have forced our logistics partners to reroute affected vessels via the Cape of Good Hope, adding approximately 10-14 days of transit time per shipment. In addition, congestion at transshipment ports handling the rerouted volumes has created secondary delays in container availability out of the originating European and Southeast Asian manufacturing hubs supplying critical UPS power module sub-assemblies.

Impact: We currently project a **45-day delay** to the originally committed delivery window for UPS Units 6 through 10 (the second shipment tranche). Units 1 through 5 (first tranche) remain on schedule as they had already cleared the affected shipping corridor prior to the escalation.

A formal letter with full details, revised delivery dates, and our proposed mitigation plan is attached to this communication for your records.

We recognize the criticality of this equipment to your commissioning schedule and are committed to working closely with your project controls team to minimize downstream impact. We would welcome a call this week to walk through the mitigation options outlined in the attached letter.

Please do not hesitate to reach out with any questions.

Regards,

Rajiv Menon Head of Program Delivery Vertiv Energy India Pvt Ltd +91 98450 XXXXX

[Attachment: VEI-DelayNotification-HYDDC-P1-011.pdf]

PART B - FORMAL LETTER

Vertiv Energy India Pvt Ltd
Plot No. 25, Electronic City Phase II
Bengaluru - 560100, India

Date: 10 July 2026
Ref: VEI/HYD-DC-P1/DN/2026/011

To: The Project Director Hyderabad Hyperscale Data Centre - Phase 1 Project Management Office
Adibatla-Maheshwaram Industrial Corridor, Rangareddy District, Telangana

Subject: Formal Notification of Delay in UPS Delivery - Geopolitical Supply Chain Disruption (Red Sea Shipping Route)

Dear Sir/Madam,

We refer to our contract dated 15 April 2026 (Purchase Order Ref: HYD-DC-P1-PO-0089) for the supply of 10 x 2.5 MW Static UPS Systems for the above-referenced project, under Proposal Ref VEI/HYD-DC-P1/2026/0714.

This letter serves as formal written notice, pursuant to the Force Majeure and Delay Notification clauses of the governing contract, that Vertiv Energy India Pvt Ltd anticipates a delay in the delivery of the second shipment tranche (UPS Units 6-10) due to circumstances beyond our reasonable control.

1. Cause of Delay

Ongoing hostilities and security incidents affecting commercial shipping in the Red Sea / Bab-el-Mandeb corridor have required global shipping lines, including our contracted freight partners, to reroute vessels around the Cape of Good Hope. This rerouting, combined with resulting port congestion at key transshipment hubs, has directly affected the transit of critical UPS power module sub-assemblies sourced from our European manufacturing partners.

2. Details of Impact

Item	Original Committed Date	Revised Projected Date	Delay
UPS Units 1-5 (First Tranche)	12 September 2026	12 September 2026	No change
UPS Units 6-10 (Second Tranche)	24 October 2026	8 December 2026	45 days
Battery Bank Delivery (Units 6-10)	30 October 2026	14 December 2026	45 days

Estimated delay: 45 calendar days against the committed delivery date for UPS Units 6 through 10 and associated battery banks.

3. Anticipated Project Impact

We understand from the project master schedule shared with us that UPS Units 6-10 are scheduled to support Data Halls 3 and 4 commissioning activities beginning in Project Month 14. A 45-day delay in equipment arrival has the potential to compress the available window for installation, factory acceptance witnessing, and Level 3/Level 4 system testing for these halls, and could place pressure on the overall Ready-for-Service milestone for the affected halls if not actively mitigated.

4. Proposed Mitigation Measures

In the interest of minimizing impact to your project schedule, we propose the following:

1. **Priority Air Freight for Critical Sub-Assemblies:** Vertiv will air-freight the power module control cards and critical electronic sub-assemblies for Units 6-8 at our own cost, potentially recovering 12-15 days against the current projection.
2. **Resequencing of Installation:** We recommend resequencing Data Hall 4 commissioning ahead of Data Hall 3 (subject to your site readiness), as Hall 4 civil/MEP completion is tracking ahead of schedule per the latest site progress report, which would absorb part of the delay without net schedule impact.
3. **Dedicated Commissioning Crew:** Vertiv will deploy an additional dedicated commissioning team (2 senior + 4 field engineers) to compress the installation-to-energization window once equipment arrives on site, at no additional cost to the project.
4. **Weekly Logistics Status Reporting:** We will provide weekly shipment tracking updates until both tranches have cleared customs and reached site, so your project controls team has full visibility for schedule risk management.

5. Contractual Position

Vertiv Energy India Pvt Ltd submits that this delay arises from circumstances constituting Force Majeure under Clause 14 of the governing contract and reserves its rights accordingly. We remain fully committed to the successful delivery of this project and to working collaboratively with your team to mitigate downstream impact.

We request a joint review call within the next 5 working days to align on the mitigation plan and any resulting schedule adjustments required on the project master schedule.

Yours faithfully,

Rajiv Menon Head of Program Delivery Vertiv Energy India Pvt Ltd

Enclosures: Revised delivery schedule, freight carrier advisory notice (reference only)

Distribution: Project Director; Head of Infrastructure Delivery; Project Controls & Finance Office; Procurement & Contracts

End of Document - VEI/HYD-DC-P1/DN/2026/011