

Vendor Technical and Commercial Proposal

VERTIV ENERGY INDIA PVT LTD TECHNICAL AND COMMERCIAL PROPOSAL

**For: Supply, Installation, Testing & Commissioning of Power Infrastructure
Hyderabad Hyperscale Data Centre - Phase 1**

Proposal Reference	VEI/HYD-DC-P1/2026/0714
Date	10 July 2026
Bidder	Vertiv Energy India Pvt Ltd, Plot No. 25, Electronic City Phase II, Bengaluru - 560100
Bid Validity	120 days from date of issue
Prepared For	Project Procurement Office, Hyderabad Hyperscale Data Centre - Phase 1
Classification	Commercial in Confidence

1. Scope of Supply

Vertiv Energy India Pvt Ltd ("Vertiv") is pleased to submit this proposal for the design, supply, factory testing, delivery, installation, and commissioning support of critical power infrastructure equipment for the referenced project, comprising:

1. 10 x 2.5 MW Static UPS Systems (Liebert Trinergy Cube series or equivalent)
2. 8 x 3 MW (3,750 kVA prime) Diesel Generator Sets
3. Remote Power Panels (RPPs) and Intelligent PDUs for rack-level distribution
4. Precision cooling units (CRAH) to support UPS and battery room environments

2. Technical Specifications

2.1 UPS Systems - 10 x 2.5 MW

Parameter	Specification
Model Series	Liebert Trinergy Cube 2500 (or approved equivalent)
Topology	Static, double-conversion online, transformerless
Unit Rating	2.5 MW / 2.5 MVA at unity power factor
Input Voltage	415V, 3-phase + N, 50 Hz
Output Voltage	415V, 3-phase + N, 50 Hz, +/-1% regulation
Rated Output Power Factor	1.0 (unity)

Parameter	Specification
Efficiency (Double Conversion Mode, 50% load)	Up to 97.5%
Efficiency (ECO / Eco-mode)	Up to 99.0%
Battery Technology	Lithium-Iron-Phosphate (LFP), integrated BMS
Autonomy (Full Load)	8 minutes (design ride-through target)
Input THDi	Less than 3% at full load (active front-end)
Parallel Capability	Up to 6 units in parallel per system bus
Footprint per Cabinet	2.4m (L) x 1.1m (D) x 2.0m (H), modular power cube design
Compliance	IEC 62040-3, ISO 9001, CE, BIS registration

2.2 Diesel Generators - 8 x 3 MW

Parameter	Specification
Prime Rating	3,750 kVA / 3,000 kW at 0.8 PF
Standby Rating	4,125 kVA / 3,300 kW (non-continuous)
Engine	16-cylinder, turbocharged, water-cooled diesel
Alternator	Brushless, self-excited, Class H insulation
Voltage / Frequency	11kV or 415V (site-configurable), 50 Hz
Step-Load Acceptance	ISO 8528-5 Class G3 compliant
Fuel Tank	Base-mounted day tank, 8-hour runtime at 100% load
Emission Compliance	CPCB Stage IV / current applicable norm
Acoustic Enclosure	Weatherproof, 75 dBA at 1m (standard); 85 dBA option without enclosure
Sync & Paralleling	PLC-based automatic synchronization panel included

2.3 Remote Power Panels & Intelligent PDUs

Parameter	Specification
RPP Configuration	400A/630A busway tap-off, MCCB branch protection
iPDU Monitoring	Per-outlet current/voltage/power monitoring, SNMP + BACnet
Rack-Level Switching	Optional STS module for single-corded IT load

2.4 Precision Cooling (CRAH Support Units)

Parameter	Specification
Unit Type	Chilled-water CRAH, EC fan wall
Capacity (Sensible)	120 kW per unit
Quantity Proposed	24 units (UPS/battery room support)
Redundancy	N+1 per room zone

3. Commercial Pricing

Line Item	Qty	Unit Price (INR Lakhs)	Total (INR Lakhs)
Static UPS System, 2.5 MW (Liebert Trinergy Cube)	10	610.00	6,100.00
LFP Battery Bank (8-min autonomy, per UPS set)	10	145.00	1,450.00
Diesel Generator Set, 3 MW (3,750 kVA prime)	8	385.00	3,080.00
Acoustic Enclosure & Base Tank (per DG)	8	42.00	336.00
Remote Power Panel (RPP), 630A	32	8.50	272.00
Intelligent PDU, per rack	480	0.95	456.00
Precision CRAH Unit, 120 kW sensible	24	26.50	636.00
Installation, Testing & Commissioning (Lump Sum)	1	-	890.00
Freight, Insurance & Site Logistics	1	-	310.00
Subtotal			13,530.00
GST @ 18%			2,435.40
Grand Total (INR Lakhs)			15,965.40
Grand Total (INR Crores)			~159.65

Note: Pricing is EXW Vertiv manufacturing facility plus delivered-and-commissioned logistics as itemized above. Prices firm for the bid validity period; subject to forex adjustment clause (Section 5) beyond validity.

4. Lead Time & Delivery Schedule

Equipment	Lead Time from PO (weeks)	Notes
Static UPS Systems (2.5 MW)	26 - 30	Includes FAT at Vertiv Pune facility
LFP Battery Banks	20 - 24	Subject to cell allocation; see Section 6 risk note
Diesel Generators (3 MW)	24 - 28	Engine sourced ex-Europe, alternator assembled in India

Equipment	Lead Time from PO (weeks)	Notes
RPPs / iPDUs	12 - 14	India-manufactured, standard lead time
Precision CRAH Units	16 - 18	India-manufactured

Overall equipment delivery window: 24-30 weeks from PO issuance, phased to align with site MEP readiness.

5. Warranty & Service Terms

- **Standard Warranty:** 24 months from commissioning date or 30 months from delivery, whichever is earlier, covering parts and labor for manufacturing defects.
- **Extended Warranty (Optional):** 5-year comprehensive AMC available, quoted separately, including quarterly preventive maintenance visits.
- **Battery Warranty:** LFP battery banks carry a separate 10-year performance warranty (guaranteed minimum 80% capacity retention at year 10, per manufacturer's LFP degradation curve).
- **Spares Support:** Critical spares (IGBT modules, control cards, fuel injectors) held in Vertiv's Hyderabad regional spares depot with 4-hour response SLA for Sev-1 incidents within city limits.
- **Field Service:** 24x7 remote diagnostics via Vertiv LIFE Services monitoring platform included for first 12 months at no additional cost.

6. Commercial Terms & Risk Notes

- **Payment Terms:** 10% advance on PO, 70% against delivery (pro-rata per shipment), 15% on commissioning sign-off, 5% retention released after successful Level 4 Functional Performance Testing.
- **Price Validity:** 120 days; battery cell and steel commodity indices beyond this period may trigger a price variation clause as per Vertiv's standard terms.
- **Risk Disclosure:** Bidder notes that global logistics conditions (in particular Red Sea shipping route disruptions affecting Europe-origin engine components) present a schedule risk to the diesel generator delivery lead times quoted above; Vertiv will provide monthly logistics status updates post-PO.

End of Proposal - VEI/HYD-DC-P1/2026/0714

This proposal is submitted in confidence and is valid subject to the terms stated herein. Vertiv Energy India Pvt Ltd reserves the right to revise pricing beyond the stated validity period.